1993

JANUARY: 25 26 27 28 29 30 31

FEBRUARY: 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28

MARCH: 1 2 3 4 5

KEY TARGET

- Indicative Price
- Tender Offer
- Recommendation to UTS
- PCG Acceptance of Offer
- Sign Contract

DOCUMENTATION

- Finalise Struct. Steel
- Ensure all Dimensions & Notes are on Drawings
- Finalise Archt.
- Condinate Services
- Schedule (WTP) of Bldg Changes
- Schedule of Services Changes

CONTRACT PRICE

- Services Price
- Review Services Price
- L.C. Fixed Price Offer
- Indicate Price from LC
- WTP Tender Estimate
- Indicate Price From WTP
- Price Negotiation
- Finalise Reinforcement Bof Q.
- Recommendation to PDU
- Convert Prov. Sum
- PDU Review
- PCC Review
- Resolve BA Conditions
- Butterpaper Struct. Rib./Option
- L.C. Price
- Finalise Rib. Drawings

SAVINGS OPTION

- L.C. Price Saving Options
- UTS Review Savings
- Tender Price Accepted
- Savings Report to PDU
- Meeting UTS/LC
- PDU Review
- Amend Contract
- Report Amended
- PDU Review
- Amend
- PDU Check of Documents
- Collate Documents
- Sign Contract
- LC Review

CONTRACT

- Meeting LC/UTS
- Review by UTS Legal Branch
- Amend
- Amend
- PDU Review
- Agree to Contract
- Check by UTS/LC
- LC Review
- Finalise Contract
- Contract Duration (LC)

UNIVERSITY OF TECHNOLOGY
SYDNEY, BUILDING 6

ACTIVITIES TO TENDER AWARD.

McLachlan Consultants

2951–19A